

Hard copy of this document, if not marked "CONTROLLED" in red,
is by definition uncontrolled and may be out of date.

Equipment Commissioning Procedure

REVISION HISTORY

Rev No.	DCN No.	Change Summary	Release Date	DCN Initiator	Document Owner
23	DCN4244	Major changes	March 2025	D. Brookhart	K. Rydberg

Prior revision history, if applicable, is available from the Document Control Office.

1. INTRODUCTION

This procedure is for use at NY CREATES sites, such as but not limited to the Albany NanoTech Complex and the Rochester (TAP) campus to assist in the equipment commissioning process. The content of the Equipment Commissioning Inspection Record (**EHS-00017-F1**) is intended to stimulate relevant code, regulatory, and Environmental, Health, and Safety (EHS) review of the equipment, including its installation and modification.

2. PURPOSE

The purpose of this document is:

- To ensure that equipment within the scope of this procedure are designed, engineered, installed, and commissioned in a manner consistent with applicable codes, regulations, site procedures, and sound engineering practices.
- To proactively address EHS concerns related to the design, installation, engineering, startup, operation, and maintenance of equipment within the scope of this procedure.

The Equipment Commissioning Inspection Record provides a record of each equipment commissioning or modification and the associated review process.

3. SCOPE

Prior to completing the Equipment Commissioning Inspection Record (**EHS-00017-F1**), the **EHS-00016-F1** – New Equipment Installation, Equipment Modification, or Process Change Form should be reviewed and approved. **EHS-00017-F1** is for use in reviewing and approving the installation of the equipment (e.g., laboratory, semiconductor, test) to be used onsite. The form is divided into three (3) parts:

- Part 1 covers the conditional use of the equipment's electrical, mechanical, non-HPM chemicals, and facilities services used for troubleshooting and debugging purposes.
- Part 2 covers the release and conditional use of the equipment's Hazardous Production Materials (HPMs) and physical hazards for equipment operation.
- Part 3 covers the final acceptance and approval of the equipment.

The Conditional Use portion of **EHS-00017-F1** is posted on the equipment to indicate the status on the use and/or commissioning of the equipment. The Inspection Record form must be completed prior to releasing the equipment to the Equipment Owner (EO) for process transition and operational use.

4. ASSOCIATED DOCUMENTS

- 4.1 **EHS-00016** – New Equipment Installation, Equipment Modification or Process Change Procedure
- 4.2 **EHS-00016-F1** – New Equipment Installation, Equipment Modification or Process Change Form
- 4.3 **EHS-00017-F1** – Equipment Commissioning Inspection Record
- 4.4 **EHS-00017-F2** – Tool Owner Matrix Form
- 4.5 **EHS-00017-F3** – EHS Equipment Safety Compliance Inspection Checklist, an optional form created to assist those involved in factory source inspections or final installation locations for equipment. While comprehensive, it is not intended to be all inclusive and should be used to review the equipment to ensure proper EHS compliance.
- 4.6 **EHS-00017-F4** – Utility Turn On / Off Request Form
- 4.7 **EHS-00031** – Procedure for Toxic Gas Monitoring System (TGMS) Requirements and Configuration
- 4.8 **EHS-00048-F1** – Requirements for Class 3B and 4 Lasers
- 4.9 **EHS-00064** – Specifications for Support Equipment Requirements for Semiconductor, Laboratory and Facility Equipment
- 4.10 **EHS-00066-F2** – Radiation Device Inventory
- 4.11 **EHS-00066-F4** – Non-Ionizing Radiation Equipment Inventory
- 4.12 **EHS-00066-F5** – Laser Inventory Form
- 4.13 **EHS-00072** – Specification for Lift Stations

5. DEFINITIONS

The following definitions apply to this procedure and the corresponding Equipment Commissioning Inspection Record (**EHS-00017-F1**).

- 5.1 **Bulk Chemical Delivery System** – A system that consists of chemical storage vessels located outside of the fabrication area from which chemicals are delivered, via distribution piping, to equipment located in the fabrication area.
- 5.2 **Chemical Dispense Unit (CDU)** – A fully enclosed, noncombustible enclosure used to provide an isolated environment for liquid chemicals in storage or in use.
- 5.3 **Chemical Valve Manifold Box (CVMB)** – A fully enclosed, noncombustible enclosure with branch valving used to provide multiple outputs from a single supply chemistry.
- 5.4 **Clean Environment** – An engineered enclosure system used to maintain a low-particulate environment around a semiconductor production-related process using Fan Filter Units (FFUs). Temperature, overpressure, relative humidity, air flow, and make-up air may be controlled. Interfaces are carefully designed to maintain the conditions inside the enclosure.
- 5.5 **Document Change Notification (DCN)** – Term used when modifying, upgrading, or changing a tools configuration.
- 5.6 **Equipment Engineer (EE)** – The individual overseeing the installation of the tool from the owner's side.
- 5.7 **Equipment Owner (EO)** – The person listed as the "Applicant" on the Equipment Commissioning Inspection Record form. In the event that a more appropriate party exists, it shall be the responsibility of the "Applicant" to designate the person who will fulfill the responsibilities of the EO during the commissioning process.
- 5.8 **Equipment-Specific** – An item is considered to be equipment-specific if it is installed specifically to accommodate, either wholly or in part, the presence of the equipment being installed or is installed internally to the equipment itself.
- 5.9 **Fan Filter Unit (FFU)** – A type of air filtering equipment used to supply purified air to microenvironments by filtering out harmful airborne particles from recirculating air.

- 5.10 **Hazardous Energy** – Hazardous energy includes, but is not limited to, electrical, mechanical, hydraulic, pneumatic, chemical, thermal, ionizing radiation, non-ionizing radiation, and other types of energy. Lockout/tagout (LOTO) procedures must consider all hazards associated with all types of energy that may be related to the activity to be performed.
- 5.11 **Hazardous Production Material (HPM)** – A solid, liquid, or gas associated with semiconductor manufacturing that has a degree-of-hazard rating in health, flammability, or reactivity of Class 3 or 4 as ranked by the National Fire Protection Association (NFPA) and is used directly in research, laboratory, or production processes that have as their end products materials that are not hazardous.
- 5.12 **Installation Coordinator (IC)** – Contractor responsible for overseeing installation.
- 5.13 **Lift Station Design A** – The simplest unit designed for just water applications. Typically, design A is used for condensation from equipment such as a MAU or janitorial slop sink.
- 5.14 **Lift Station Design B** – A unit used for single chemistry (only one specific chemical drain system) or drain from a point of use (POU) abatement unit where all the chemistries are compatible with one another.
- 5.15 **Lift Station Design C** – A unit used for multiple chemical drain systems where there is a potential of incompatible chemicals mixing in the lift station.
- 5.16 **Local Dispense Chemical Delivery System** – A local dispense chemical is one that is stored in and/or dispensed from a vessel that is internal to the equipment or is delivered to the equipment from storage vessel(s) located in a dispensing cabinet that is remote from the equipment but located within the fabrication area.
- 5.17 **Make-Up Air Unit (MAU)** – HVAC unit used to control temperature, humidity, and, as required, cleanroom pressurization air, and replenish outside air lost through exhaust systems.
- 5.18 **Non-HPM** – A solid, liquid, or gas that has a degree-of-hazard rating in health, flammability, or reactivity of Class 0, 1 or 2 as ranked by the NFPA 704. Non-HPM chemicals are those that pose minimal, if any, hazards to personnel who may be exposed to them. They are the only chemicals that may be introduced to the equipment upon Part 1 sign off of the Equipment Commissioning Inspection Record.

- 5.19 **Point-of-Use** – The point-of-use is considered to be that point on the external surface of the equipment that is nearest to the point of connection of gas, liquid, or vacuum supply lines to the equipment. Point-of-use labels are intended to identify all gas, liquid, and vacuum lines, and electrical cords at the point of connection to the equipment.
- 5.20 **Quality Assurance Quality Control (QA/QC)** – Standardized testing documentation required for all facilities (e.g., power, liquids, gases, etc.) being supplied to a tool to ensure line integrity prior to activation.

6. RESPONSIBILITIES

- 6.1 **The Equipment Owner (EO) or Equipment Engineer (EE)** requesting permission to commission equipment on site will complete the **EHS-00017-F1**.

The EO or EE is responsible for ensuring that each item listed on **EHS-00017-F1** is complete and will initial all items that are not marked N/A. The designated EHS, Facilities Engineering (FEG), and Facilities Operations Group (FOG) Departments will review and approve **EHS-00017-F1** and the required documentation in order to approve use of the equipment and its systems, facilities services, and chemicals.

The groups to be represented on the Equipment Commissioning Inspection Acceptance and Sign Off Team are as follows:

- Installation Coordinator (IC) / Construction Manager
- Equipment Owner (EO)
- Equipment Engineer (EE)
- NY CREATES Facilities System Owners (as applicable)
- NY CREATES Operations Manager (as applicable)
- NY CREATES Equipment Engineering Manager
- NY CREATES Environmental, Health, and Safety (EHS)

The number of responsible parties will vary depending on connections required for the equipment installed or modified. The responsible parties' acceptance and approval signatures indicate that all the checklist items that they are responsible for are complete.

- 6.2 **The Equipment Commissioning Inspection and Acceptance and Approval Team members** will meet as necessary to complete their assigned inspection record responsibilities. Each **EHS-00017-F1** item will be verified and initialed by the EO or EE and a representative from EHS.

7. PROCEDURE

The Conditional Use portion of **EHS-00017-F1** shall be posted on the equipment to indicate the current status of the equipment.

7.1 Equipment Commissioning Inspection Record: Part 1

Part 1 of **EHS-00017-F1** is designed to ensure the equipment is ready to be energized for conditional use. This may include electrical and/or mechanical debug purposes. Once the equipment is set, leveled, and electrical and facilities connections are made, a review of the installation will be performed using the Part 1 Inspection Record.

Upon completion of Part 1, electrical power, vacuum, and non-HPM gases and liquids may be supplied to the equipment. Completion of Part 1 allows equipment system checks to be performed that are necessary prior to the introduction of HPMs or other hazardous energy sources associated with the equipment.

The following sections go into detail on each of the sections of the form:

7.1.1 Pre-Walk Acknowledgement

The EO or EE is required to initial and date the pre-walk acknowledgement, stating they have inspected the specified area for all Part 1 items in the **EHS-00017-F1** document. This must be signed off and dated by the EO/EE prior to the Part 1 walk. **No part 1 power or utilities will be granted for any attachments missing system owner signatures.**

7.1.2 Issue for Review (IFC)

An IFC (Issue for Construction) package must be issued and approved prior to part 1 signoff with EHS. No power or utilities will be granted without an IFC.

7.1.3 A. Electrical Matrix

All sources of electricity to the equipment must be listed. These sources can either be listed in the electrical matrix or on an attachment. All sources of electricity may be energized upon completion of the Part 1 Inspection Record.

7.1.4 B. Electrical Safety Requirements

The electrical portion of the installation must be checked for correct connections, continuity, voltages, proper grounding, verified to be free from short circuits (megger tested), fully labeled showing the source panel(s) and circuit number(s), the presence of lockable disconnects, correct panel, updated panel schedule, switch, disconnect and tool status indicator labeling, and other requirements for the items being connected. Documentation including QA/QC, and updated power panel schedules from the person performing these checks shall be provided and placed in the book prior to Part 1 sign off. NO HANDWRITTEN PANEL SCHEDULE WILL BE ACCEPTED.

7.1.5 C. Lockout/Tagout and that Control of Hazardous Energy Source(s)

LOTO procedures must be developed specific to the equipment being installed. The EO or EE is responsible for the development of such procedures and providing a copy to EHS upon request.

Prior to Part 1 sign off, all hazardous energy sources—including electric, non-HPMs, and HPMs—shall be visibly locked out and readily accessible.

7.1.6 D. Radiation and Laser

All sources of ionizing (Gamma, X-ray, and sealed sources) and non-ionizing (Ultra-Violet, Infra-Red, Microwave, and Radio Frequency) radiation must be enclosed, interlocked, and properly labeled.

All sources of ionizing radiation must be registered with the New York State Department of Health (NYSDOH) by the NY CREATES Radiation Safety Officer (RSO). **EHS-00066-F2** – Radiation Device Inventory and **EHS-00066-F4** – Non-Ionizing Radiation Equipment Inventory must be filled out, sent to the RSO, and placed in the greenbook prior to Part 1.

Radiation baseline surveys must be performed the first-time radiation is produced by the equipment. All necessary radiation surveys must be scheduled to ensure that they are performed in a timely manner to support equipment installation. No radiation may be produced until the EHS RSO is present to do the survey per Part 2 section K. These surveys will not be scheduled unless the RSO has the ability to review the submitted Inventories in advance. They cannot be provided at the time of surveying.

Equipment that contains lasers must certify compliance with 21 CFR 1010 and 1040, and with ANSI Z136.1. This equipment must be labeled properly, have properly functioning interlocks, have the laser surrounded by protective housing, be reviewed by the NY CREATES Laser Safety Officer (LSO), and be added to the Site Laser Inventory via **EHS-00066-F5**.

Additional protective measures must be implemented in cases where there is open beam exposure potential to Class 3 and 4 Lasers (see **EHS-00048-F1** for requirements).

7.1.7 E. List all Utilities Needed for Part 1 and Conditional Use

A listing of all facility lines delivering non-HPM gases or liquids, natural gas, or vacuum to the equipment, shall be provided along with applicable QA/QC documentation.

Accepted abbreviations (e.g., CDA, UPW, etc.) may be used, if preferred. The EE or EO shall also list all non-process chemicals used in the tool and/or its peripherals.

7.1.8 F. Non-HPM Lines

Any tool component that has the potential to come into contact with any non-HPM such as cooling water, or gas must be chemically compatible so that no byproducts would be produced, or an unexpected chemical reaction take place. This should be approved by FEG to ensure all materials are compatible with utility specifications.

All inert gas lines, water lines, and airline POCs must be checked accessible for turn on.

7.1.9 G. Labeling and Guarding

This is a review of the applicable labels, guards, and shields that shall be installed on the equipment. Labels shall be placed on the equipment at appropriate, easily visible, locations indicating hazards within the equipment.

Guards shall be placed on the equipment at appropriate, easily visible, locations indicating hazards within the equipment, and shall meet touch safe requirements as called out in the **EHS-00017-F1** document.

Contact information shall be clearly visible on the equipment and be displayed by posting the Tool Owner Matrix (**EHS-00017-F2**).

If the TO, EE, or any other emergency contact information changes at any point the Tool Owner Matrix (**EHS-00017-F2**) shall be updated immediately by the new TO or EE and placed on the tool.

7.1.10 H. Personal Protective Equipment (PPE)

The EO or EE is responsible for assessing the equipment operation and/or maintenance tasks to determine if there are hazards which necessitate the use of PPE. If PPE is needed, the EO or EE must select and provide the types of PPE that will protect the employee(s) from the hazards identified in the hazard assessment before operation and maintenance tasks. The selection of PPE shall be provided to EHS for review.

7.1.11 I. Adequate Lighting and Illumination

The area should be adequately illuminated in all isles and all cabinets and panels.

7.1.12 J. Seismic Bracing

Ensure appropriate seismic restraints are designed. They must be installed prior to Part 2 sign off.

7.1.13 K. Pump Exhaust

Exhaust lines going to pumps may be cracked slightly for part one pump startup only requiring a two day advanced notice with system owner approval.

7.1.14 L. Scrubber / Abatement Drains

Drains for Abatement/Scrubber systems may be used in part one for commissioning purposes only as long as proper QA/QC documentation is provided with a two day advanced notice and system owner approval.

7.1.15 Part 1 Punch List

All deficiencies discovered must be listed as a punch list item prior to Part 1 sign offs. All punch list items need to be closed out prior to the completion of Part 3.

7.1.16 Notes and Comments

This section is used for comments related to the part one sign off from EHS and may include special circumstances like partial and or conditional sign offs.

7.1.17 Part 1 Interim Sign Offs

This section serves three functions:

- 1) Allows EHS to provide approval for electrical and non-HPM turn on for electrical and mechanical debug of the equipment.
- 2) Allows Facilities System Owners to give approval for electrical and non-HPM turn on while ensuring Facilities System Owners are aware of new loads on electrical and non-HPM systems prior to being turned on. Facility System Owners should sign this section in addition to signing / approving the QA/QC applicable to their System.
- 3) Provides a location for IC, EO, and EE to certify that the equipment is ready for electrical and non-HPM turn on.

IMPORTANT: Upon completion of Part 1 Sign Off, electricity and non-HPMs can be requested to be turned on by way of an **EHS-00017-F4 – Utility Turn On / Off Request Form**.

7.2 **Preliminary Utility Turn On**

Preliminary Utility Turn On shall be made for the purposes of testing and commissioning systems and equipment. Preliminary Utility Turn On is performed prior to completion of the Part 1 sign off and is only a temporary turn on to allow for pressure testing and documentation.

The **EHS-00017-F4 – Utility Turn On / Off Request Form** must be submitted for all utility work (PCW, bulk gases/chemicals, waste drain, UPW, PVAC, CDA) on fab systems routed outside of the fab or subfab areas. This will allow for increased facility control of cleanroom systems in non-cleanroom areas. This applies to labs and cleanroom adjacent spaces.

The IC shall make requests for Preliminary Utility Turn On by emailing **EHS-00017-F4** to TOOL_TURN-ON@LISTSERV.NY-CREATES.org a minimum of 48 business hours in advance. Requests will be reviewed and approved by the system owners through email.

Requests for utility turn on sent to Fix@NY-CREATES.org will be RETURNED to the requestor, which could potentially delay the scheduling request.

Include all the following information on **EHS-00017-F4**:

- Turn On | Off, Date
- Building, Utility
- Level
- Bay
- Column/Range
- POC
- Turn On | Off, Time
- Comments for unique requirements or conditions

Utilities will be energized as expeditiously as possible. The availability of individuals to accommodate the equipment commissioning schedule is dependent upon many factors including current work assignments and staffing.

The IC shall coordinate turn on dates and times with the contacts listed on the Tool Utility Turn-on Matrix. The IC or a representative shall be present at the time of turn on. The FOG team should only turn valves that are directly connected to the main or main laterals.

7.2.1 Technician Steps to Turn on a Utility

- 1) The technician shall first identify the POC, size of the line, and length of the run that is to be filled.
- 2) When a utility is being turned on, two technicians shall be on the project / task. One shall be in the fab/subfab, and one on the phone to watch the system's supply and return pressures. This is to ensure a pressure or flow drop does not happen. If a pressure or flow drop occurs, a slower approach to the openings will be required.
 - A UPW/WWT tech, controls tech, or BMS tech can help watch the system's controls and gauges.
- 3) When the utility is being turned on, the technician shall start with opening the return line first. Open the valve slowly and wait until you hear / feel the flow of water for a full 2 minutes with the valve cracked open.
- 4) Once some time has passed, open the return line valve a little more to about halfway open. Again, wait some time to allow for water to fill the line to alleviate any pressure drop on the entire system.

- 5) At this time, the technician should open the supply line valve very slowly and only about $\frac{1}{8}$ open.
- 6) Wait a full minute to ensure no pressure or flow drop has occurred with the technician on the phone, and then continue to slowly open the supply line to $\frac{1}{4}$ open.
- 7) Once no pressure drop is seen on the system, the return line shall be opened slowly until fully opened up.
- 8) The technician shall then open the supply line slowly until the valve is opened up completely. Again, stay in communication with the technician that is watching and monitoring the system.
- 9) If everything looks good, complete the task, and leave **EHS-00017-F4** in the supervisor's office in the CUB.

7.3 Equipment Commissioning Inspection Record: Part 2

Part 2 of **EHS-00017-F1** is used to verify that the equipment is ready for HPM use and other potential hazards (e.g., radiation, laser, etc.) are ready to be energized. Upon completion of Part 2, the equipment may be approved to become fully functional and is released for process qualification and commissioning.

The following sections goes into detail on each of the sections of the form:

7.3.1 [Pre-Walk Acknowledgement](#)

The EO or EE is required to initial and date the pre-walk acknowledgement, stating they have inspected the specified area for all Part 2 items in the **EHS-00017-F1** document. No part 2 HPM's, or utilities will be granted for any attachments missing system owner signatures.

7.3.2 [A. General](#)

General safety topics that are not normally mentioned otherwise, such as: informing the ERT Coordinator (ERTC) and ERT Leaders about the installation and associated emergency procedures, discussion of new hazards, equipment or conditions that exist that would require the ERT to be specially trained, identification and labeling of any confined spaces, completion of a noise survey if necessary, and appropriate illumination of the work area.

Part 2 will NOT be completed unless all ERTs have signed this part prior to EHS coming out for review. To schedule a review or receive an exemption from ERT review, contact the ERTC.

7.3.3 B. Exhaust Ventilation Requirements

The evaluation of exhaust ventilation is to ensure that the exhaust ducts are tested, balanced, and labeled. It also ensures that exhaust ducts carrying HPMs have continuous monitoring devices installed, and blast gate locks are installed. Where lab hoods or wet benches are utilized, a face velocity between 80 – 120 feet per minute shall be attained.

7.3.4 C. Vacuum Pumps

While all vacuum pumps can be checked during Part 1, only those vacuum pumps associated with non-HPM gas(es) or liquid(s), process vacuum, and exhaust ventilation may be energized upon completion of Part 1. All pumps handling toxics, pyrophorics, or other HPMs must remain locked out until completion of Part 2.

7.3.5 D. Chemicals and Gases

All chemicals not listed in the non-HPMs section in Part 1 that are supplied to the equipment or on board must be listed in section D. An indication of the type of container in which the chemical is stored prior to or during use by the equipment, use information, volume, and approval status is to be supplied. Realistically, the chemicals listed in this section should have matched what was requested on the **EHS-00016** form.

For the purposes of this procedure, the following definitions apply:

- **A bath** is a container that is normally open on top during normal operation of the equipment.
- **A tank** is any other type of container that is normally completely enclosed during normal operation of the equipment. All bulk chemicals are assumed to originate from a tank.

7.3.6 E. Chemical and Gas Systems Requirements

The systems requirements ensure that all the supply lines and containment piping are properly labeled and tested and are double contained, where required.

It also sets forth requirements for testing and verification of leak detection systems, specific requirements for pressurized chemical containers, HPM delivery lines, HPM shut-off valves and separation of flammable and combustible materials, and access to emergency eyewashes and/or showers. This also sets forth the requirements to ensure all gas and chemical delivery systems internal and external to the tool are leak checked and that the completed Leak Check documentation is submitted to and signed by the appropriate NY CREATES Facility System Owner.

7.3.7 F. Detection / Monitoring Requirements

This section confirms that all detection points and hardware have been installed per **TGM-00001** and all detectors have been tested and signed documentation of the testing has been provided.

7.3.8 G. Chemical Disposal Requirements

Drain lines must be labeled and leak checked prior to use in accordance with the NYS Plumbing Code. The drain system, the material of construction, the leak check results, and whether the piping is properly labeled must be listed in this section. The EE is responsible for attaching QA/QC test reports as well as preparing and submitting chemical drain emission calculations to EHS demonstrating that the concentration of chemicals that are being discharged and treated by the water treatment plant are below the required permit limit.

All drain line POCs must be verified to be accessible.

The EE ensures that appropriate waste collection equipment is provided, as needed, and the equipment is ready for use.

7.3.9 H. Post-Process Exhaust Treatment Systems

This section is to ensure that any required post-process exhaust treatment systems are operational. The EE ensures that post-process exhaust treatment systems are operational and are sufficient to abate exhaust. The EE is responsible for preparing and submitting air emission calculations to EHS demonstrating that the concentration of chemicals/gases that are being discharged are treated effectively by the assigned post process exhaust treatment system.

7.3.10 I. Fire Protection Requirements

This section applies to all equipment-specific fire detection, monitoring, suppression, and alarm systems. This includes systems internal to the equipment itself and systems that are installed to accommodate the presence of the equipment that is being installed (e.g., sprinklers in the bay ceiling that service the area occupied by the equipment).

Installations that are required by the International Fire Code and that are tied to the Building Fire System must be approved, installed, and verified by a NYS certified installation contractor. This is a checkpoint to ensure the necessary tests have been conducted and documents have been provided by the fire system(s) installers.

7.3.11 J. Interlocks and Emergency Machine Off (EMO)

The supplier of the equipment must provide an interlock matrix listing all interlocks that are specific to the equipment. This matrix should be attached to **EHS-00017-F1**. All interlocks listed on the matrix must be verified to be functional. Interlocks present on peripheral equipment (i.e., vacuum pumps, exhaust treatment systems, gas detection systems, GIB's etc.) are to be tested and the test must be documented. It is important to ensure that any changes to the equipment or the operating system do not affect the functionality of any interlock(s). Interlocks must be re-tested and verified to ensure functionality after every such change.

In case of an alarm, area alarm control (AAC) panels connected to TGMS must have interlocks to stop the gas flow into a gas cabinet. Any other interlocks, like an EMO being pressed or a status signal from the tool or process chamber/module is not mandatory to have connected to the AAC panel but will be utilized if connections are available on the system.

Once the equipment is powered up, testing the EMO functionality can be verified. The tool may then remain powered up with all facilities approved in part one.

7.3.12 K. Radiation Requirements

All ionizing and non-ionizing radiation producing equipment must be surveyed by the RSO or designate the first time it is powered on and the date of this shall be documented on **EHS-00017-F1**.

Radiation baseline surveys must be performed the first-time radiation is produced by the equipment. All necessary radiation surveys must be scheduled to ensure that they are performed in a timely manner to support equipment installation. No radiation may be initially produced until the EHS RSO is present at the tool to conduct the survey per Part 2 section K.

These surveys will not be scheduled unless the RSO has the ability to review the submitted Inventories in advance. They cannot be provided at the time of surveying.

7.3.13 L. Clean Environments

Installation of a new clean environment must include an evaluation of the sprinkler protection within the clean environment. A maintenance plan for filter cleaning/replacement must be provided to EHS.

7.3.14 M. Lift Station Design

Prior to the use of a lift station, the lift station must meet all the requirements in **EHS-00072** – Specification for Lift Stations.

7.3.15 N. Area Status

Prior to the full commissioning of any equipment, the area must be signed off on that there are no housekeeping, access, or egress concerns and this section is mandatory.

7.3.16 Part 2 Interim Sign Offs

This section serves two functions:

- 1) Allows EHS to provide partial approvals in phases as the equipment is prepared for use.
- 2) Allows the Facilities System Owners to provide approval to turn on applicable facility services pending QA/QC documentation. It also ensures Facilities System Owners are aware of new loads on applicable systems prior to being turned on.

7.4 **Final Utility Turn On**

Final Utility Turn On shall be made for the purposes of releasing systems and equipment for development.

The EE or EO shall make requests for HPM turn on to EHS and chemservice@listserv.ny-creates.org.

They shall list all gases and chemicals they want activated as part of each request. EHS will then review and reply.

The EE or EO shall also make requests for Final Utility Turn On by emailing **EHS-00017-F4** a minimum of 48 business hours in advance to TOOL_TURN-ON@LISTSERV.NY-CREATES.org. Requests will be reviewed and approved by the System Owner through email. Requests for utility turn on sent to Fix@NY-CREATES.org will be RETURNED to requestor which could potentially delay the scheduling request.

Include all the following information on **EHS-00017-F4**:

- Turn On | Off Date
- Building, Utility
- Level
- Bay
- Column / Range
- POC
- Turn On | Off, Time
- Comments for unique requirements or conditions

Utilities will be energized as expeditiously as possible. The availability of individuals to accommodate the equipment commissioning schedule is dependent upon many factors including current work assignments and staffing.

The EE or EO shall coordinate turn on dates and times with the contacts listed on the Tool Utility Turn-on Matrix. The EE or TO shall be present at the time of utility turn on.

Follow steps Section 7.2 above to complete a Turn On. Utility Turn Offs shall follow the same request procedure as Utility Turn On.

7.5

Part 2 Punchlist Items

Any deficiencies that are discovered during Part 1 and Part 2 that do not directly impact the safety of the equipment, or the installation, are to be listed in the Part 2 punch list. The party responsible for completing each punch list item will be listed as well. Punchlist items must be completed in a timely manner and must be completed before Part 3 is completed.

7.6 **Equipment Commissioning Inspection Part 3 Final Acceptance and Approval Signatures**

Successful completion of all checklist items allows full approval of the **EHS-00017-F1**. Only upon completion of all checklist items, including those designated as deficient or punch list items, may the commissioning be approved.

All parties must wait to sign the appropriate signature block until all checklist items for which they are responsible are verified.

EHS must wait until all signatures above it have been obtained. The NY CREATES Facilities Tool Hook-up Manager will sign after all signatures have been obtained.

8. **RECORDS**

The Equipment Commissioning Inspection Record serves as documentation of the individual equipment being commissioned and accepted and will be archived for future reference by EHS.